



APPENDIX C-12

WEEKLY AIRPORT LIGHTING VAULT INSPECTION
CHECKLIST No. 12 - PGIA-MAN-VAES-012

Document No.:	PGIA-CL-VAES-12
Frequency:	Weekly
Responsible:	Electrical Maintenance Technician
Supervisor / Reviewer:	Electrical Maintenance Supervisor
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
All daily check items satisfactory (Checklist No. 11 completed)	☐	☐	☐	
Vault floor swept; free of dust, dirt, sand, and insect nests	☐	☐	☐	
No moisture on floor or surfaces; floor drains operating correctly	☐	☐	☐	
All ventilation screens clean, intact, and free of blockage	☐	☐	☐	
Cooling/ventilation fans operational; thermostat controls functional	☐	☐	☐	
Air conditioning system operational (if installed)	☐	☐	☐	
Vault not being used for unauthorized storage near high-voltage equipment	☐	☐	☐	
All DANGER — HIGH VOLTAGE signs present, legible, and secure	☐	☐	☐	



All lockout/tagout equipment present and in serviceable condition	☐	☐	☐	
Reference documents and as-built drawings posted and current	☐	☐	☐	