



APPENDIX C-14

SEMI-ANNUAL AIRPORT LIGHTING VAULT INSPECTION
CHECKLIST No. 14 - PGIA-MAN-VAES-014

Document No.:	PGIA-CL-VAES-14
Frequency:	Semi-Annual
Responsible:	Electrical Maintenance Supervisor
Supervisor / Reviewer:	Operations Manager
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
Ground resistance: _____ Ω (SAT if $\leq 25 \Omega$; preferred $\leq 10 \Omega$)	☐	☐	☐	
All primary high-voltage buses — no overheating, corrosion, or loose connections	☐	☐	☐	
All ground buses — no corrosion or defective connections	☐	☐	☐	
All relays inspected — settings correct per as-built documentation	☐	☐	☐	
Oil fuse cutouts — oil level and condition satisfactory	☐	☐	☐	
ATS tested — transfer time: _____ sec (SAT if $\leq$ 15 sec)	☐	☐	☐	
ATS dropout voltage: _____ V Pickup voltage: _____ V	☐	☐	☐	
All control panel indicators, alarms, and controls	☐	☐	☐	



functional				
Computer control equipment (if installed) operational	☐	☐	☐	
Lightning arresters — no physical damage; properly installed	☐	☐	☐	
All DANGER signs present, legible, and secure	☐	☐	☐	
Vault security — all locks and door hardware functional	☐	☐	☐	
Safety board fully stocked; all PPE within certification dates	☐	☐	☐	
Current as-built electrical schematic posted and verified correct	☐	☐	☐	