



APPENDIX C-19

MONTHLY BLACKOUT TRANSFER TEST RECORD

CHECKLIST No. 19 - PGIA-MAN-VAES-019

Document No.:	PGIA-CL-VAES-19
Frequency:	Monthly
Responsible:	Electrical Maintenance Supervisor
Supervisor / Reviewer:	Operations Manager
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT ✗	N/A	Remarks / Corrective Action
Operations Manager approval obtained; ATC clearance confirmed	☐	☐	☐	
Test scheduled during safe window (before 06:00 or after last operations, or as coordinated)	☐	☐	☐	
Main disconnect breaker (MDB) shut to simulate utility failure	☐	☐	☐	
ATS detected utility failure correctly	☐	☐	☐	
Generator started automatically	☐	☐	☐	
ATS transferred load to generator — transfer time: _____ seconds (SAT if ≤ 15 sec)	☐	☐	☐	
Generator ran under live load for 10 minutes — stable operation confirmed	☐	☐	☐	
Voltage under load: Phase A: ____V Phase B: ____V Phase C: ____V	☐	☐	☐	



Commercial power restored (MDB switched back on)	☐	☐	☐	
ATS transferred load back to commercial power correctly	☐	☐	☐	
Generator cool-down cycle completed normally	☐	☐	☐	
All systems returned to normal operating condition	☐	☐	☐	
TEST RESULT: PASS ☐ FAIL ☐	☐	☐	☐	
Operations Manager notified of test result	☐	☐	☐	
If FAIL: corrective maintenance work order initiated (attach)	☐	☐	☐	