



APPENDIX C-20

CONSTRUCTION AREA — SIGNAGE, LIGHTING, AND NAVAID INSPECTION
CHECKLIST No. 20 - PGIA-MAN-VAES-020

Document No.:	PGIA-CL-VAES-20
Frequency:	Daily throughout construction activity
Responsible:	Electrical Maintenance Supervisor / Apron Supervisor / OM.
Supervisor / Reviewer:	Operations Manager
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
Construction Safety Plan and Phasing Plan approved by Operations Manager and BDCA	☐	☐	☐	
All temporary signage: correctly positioned; BCAR-14 compliant; no conflict with permanent signs	☐	☐	☐	
Closed/restricted areas clearly identified by temporary signs	☐	☐	☐	
All construction equipment in movement area: marked with high-visibility colors	☐	☐	☐	
All construction equipment fitted with amber rotating/flashing beacons	☐	☐	☐	
Red and white flags displayed on all airside equipment during daytime	☐	☐	☐	
All obstacle lights on construction equipment and temporary structures — functional (verified at night)	☐	☐	☐	



Obstacle lighting clearly defines: work limits, access routes, and obstacle locations	☐	☐	☐	
No unauthorized equipment within ILS or other NAVAID critical areas	☐	☐	☐	
CNS/ATM unit notified of all work near NAVAID critical areas	☐	☐	☐	
All temporary lighting systems tested before use — satisfactory operation verified	☐	☐	☐	
Temporary lighting: color, intensity, and spacing comply with BCAR-14 and ICAO Annex 14	☐	☐	☐	
NOTAMs coordinated and issued for all affected systems — Reference: _____	☐	☐	☐	
Displaced permanent lights replaced by temporary lighting of equivalent function	☐	☐	☐	
Construction area perimeter clearly marked and barricaded	☐	☐	☐	
All deficiencies corrected prior to resumption of operations	☐	☐	☐	