



ANNEX J

Construction Area Daily Safety Inspection Checklist

Form: PGIA-PMM-F10

Completed by Apron Supervisor or OM daily during any active construction or major maintenance project. Submitted to OM or COO.

Date:	
Project Name:	
Project Phase:	
Inspection conducted by:	
Contractor Site Safety Officer present:	Yes ☐ No ☐
NOTAM Active (Ref.):	
Work Area:	

DEMARCATON AND SITE SAFETY	SAT	NO SAT	Remarks / Location
CS-01 Construction area boundary cones/barricades in place and complete no gaps	☐	☐	
CS-02 All barriers frangible (not rigid) no solid structures in safety areas	☐	☐	
CS-03 Cone spacing ≤ 7.5 m along all active boundaries	☐	☐	
CS-04 Retroreflective material on all cones and barriers adequate for current visibility	☐	☐	
CS-05 Obstruction lights on all barriers (red, steady or flashing) operational if evening/night works	☐	☐	
CS-06 No non-frangible structures, equipment, or stockpiled materials within RESA or runway strip without BDCA approval	☐	☐	

FOD PREVENTION	SAT	NO SAT	Remarks / Location
CS-07 All stockpiled materials contained (aggregate, concrete, HMA) no loose windblown material	☐	☐	
CS-08 No loose fasteners, tools, or small materials visible on or near movement area	☐	☐	
CS-09 Construction vehicle FOD check log completed for all vehicles entering operational area	☐	☐	
CS-10 Contractor FOD walk of construction site completed for this shift (confirm with Site Safety Officer)	☐	☐	



CS-11 No FOD from construction site found on operational pavement areas	☐	☐	
---	--------------------------	--------------------------	--

TEMPORARY MARKINGS AND SIGNS	SAT	NO SAT	Remarks / Location
CS-12 All temporary pavement markings required by Construction Safety Plan in place and visible	☐	☐	
CS-13 Temporary markings clearly distinguishable from permanent markings	☐	☐	
CS-14 All temporary signs in place per Construction Safety Plan	☐	☐	
CS-15 No permanent markings obscured without temporary equivalents installed	☐	☐	

OPERATIONAL AREA INTEGRITY	SAT	NO SAT	Remarks / Location
CS-16 Operational runway surfaces no debris, no equipment, no material from construction zone	☐	☐	
CS-17 Operational taxiways no debris or material from construction zone	☐	☐	
CS-18 No construction equipment parked within safety area outside designated construction zone	☐	☐	
CS-19 All construction vehicles have visible PGIA airside identification	☐	☐	
CS-20 All construction personnel wearing high-visibility vests	☐	☐	
CS-21 Construction site radio communications confirmed operational	☐	☐	

NOTAM AND COORDINATION	SAT	NO SAT	Remarks / Location
CS-22 Current NOTAM accurately reflects scope of construction closure/restriction	☐	☐	
CS-23 No work has exceeded the scope of the current NOTAM	☐	☐	
CS-24 If works scope has changed, updated NOTAM issued before proceeding	☐	☐	

NON-CONFORMANCES FOUND (describe and action taken):



WORKS SUSPENDED TODAY:

Yes ☐ (reason below) No ☐

Inspection conducted by (Name / Position / Signature)	Contractor Site Safety Officer acknowledgment (Name / Signature)
Date: _____	Date: _____