



APPENDIX C-18

WEEKLY STANDBY GENERATOR OPERATIONAL CHECK
CHECKLIST No. 18 - PGIA-MAN-VAES-018

Document No.:	PGIA-CL-VAES-18
Frequency:	Weekly
Responsible:	Electrical Maintenance Technician
Supervisor / Reviewer:	Electrical Maintenance Supervisor
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
ATC coordination completed before test; Operations Manager notified	☐	☐	☐	
PRE-START: Battery water level — acceptable	☐	☐	☐	
PRE-START: Battery specific gravity — all cells within range	☐	☐	☐	
PRE-START: Immersion heater operational	☐	☐	☐	
PRE-START: Engine oil level — within operating range	☐	☐	☐	
PRE-START: Engine coolant level — within operating range	☐	☐	☐	
PRE-START: Fuel level in main tank — _____% (minimum 50% recommended)	☐	☐	☐	
PRE-START: Battery trickle-charge current — within specification	☐	☐	☐	



Generator started — start time: _____ seconds	☐	☐	☐	
Transfer switch operated — transfer time: _____ seconds (SAT if ≤ 15 sec)	☐	☐	☐	
After 15 min under load — Voltage Ph.A: ____V Ph.B: ____V Ph.C: ____V	☐	☐	☐	
After 15 min under load — Current Ph.A: ____A Ph.B: ____A Ph.C: ____A	☐	☐	☐	
After 15 min under load — Frequency: ____Hz (SAT if $60 \text{ Hz} \pm 5 \text{ Hz}$)	☐	☐	☐	
Engine oil pressure: _____ (within normal operating range per specs)	☐	☐	☐	
Coolant temperature: _____ (within normal operating range)	☐	☐	☐	
Commercial power restored — ATS transferred load correctly	☐	☐	☐	
Engine cool-down cycle completed — duration: _____ min	☐	☐	☐	
No oil, coolant, or fuel leaks observed	☐	☐	☐	
Generator room ventilation louvers operating correctly	☐	☐	☐	
Generator set and control area cleaned after test	☐	☐	☐	