



APPENDIX C-13

MONTHLY VAULT — INSULATION RESISTANCE TEST
CHECKLIST No. 13 - PGIA-MAN-VAES-013

Document No.:	PGIA-CL-VAES-13
Frequency:	Monthly
Responsible:	Electrical Maintenance Technician / Electrical Maintenance Supervisor
Supervisor / Reviewer:	Electrical Maintenance Supervisor / Operations Manager
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
Megohmmeter calibration verified and current (calibration date: _____)	☐	☐	☐	
Weather conditions at time of testing recorded: _____	☐	☐	☐	
LOTO correctly applied and verified for all circuits tested	☐	☐	☐	
Circuit 1 — Post-test resistance: _____ MΩ SAT if ≥ 50 MΩ Trend vs. last month: ▲ ▼ _____	☐	☐	☐	
Circuit 2 — Post-test resistance: _____ MΩ SAT if ≥ 50 MΩ Trend vs. last month: ▲ ▼ _____	☐	☐	☐	
Circuit 3 — Post-test resistance: _____ MΩ SAT if ≥ 50 MΩ Trend vs. last month: ▲ ▼ _____	☐	☐	☐	
Circuit 4 — Post-test resistance: _____ MΩ	☐	☐	☐	



SAT if $\geq 50 \text{ M}\Omega$ Trend vs. last month: ▲ ▼ ____				
All circuits restored to normal operating condition after testing	☐	☐	☐	
Input voltage Phase A: _____ V Phase B: _____ V Phase C: _____ V	☐	☐	☐	
Input voltages within $\pm 5\%$ of nominal	☐	☐	☐	
No significant phase imbalance detected	☐	☐	☐	
All readings trended against historical records — no consistently declining trend identified	☐	☐	☐	
Any circuit $< 50 \text{ M}\Omega$ reported immediately to EMS: Yes ☐ N/A ☐	☐	☐	☐	