



APPENDIX C-3

MONTHLY RUNWAY AND TAXIWAY LIGHT FIXTURE PMI
CHECKLIST No. 03 - PGIA-MAN-VAES-03

Document No.:	PGIA-CL-VAES-03
Frequency:	Monthly
Responsible:	Electrical Maintenance Technicians
Supervisor / Reviewer:	Electrical Maintenance Supervisor
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
ATC authorization obtained; circuit de-energization coordinated with ATC	☐	☐	☐	
LOTO applied at CCR and vault; de-energization verified with clamp-on ammeter	☐	☐	☐	
Lens orientation check completed — all lenses correctly aimed	☐	☐	☐	
Photometric measurements performed (record attached): Yes ☐ Not available ☐	☐	☐	☐	
Any fixture below 70% minimum output identified and scheduled for immediate replacement: Yes ☐ None found ☐	☐	☐	☐	
All misaligned fixtures straightened, leveled, and realigned	☐	☐	☐	
Lamp sockets clean; connections firm; no corrosion detected	☐	☐	☐	



Gaskets in good condition; no moisture inside any fixture	☐	☐	☐	
Weep holes in frangible couplings clear and unobstructed	☐	☐	☐	
Circuit re-energized; all lamps verified operational; ATC notified	☐	☐	☐	
Post-restoration circuit current: _____ A (within tolerance per Table 4B-2)	☐	☐	☐	
Serviceability count after maintenance: Serviceable: _____ Unserviceable: _____ Percentage: _____%	☐	☐	☐	
Minimum serviceability target of 85% is met: Yes ☐ No ☐ (if No — notify OM immediately)	☐	☐	☐	