



APPENDIX C-11

DAILY AIRPORT LIGHTING VAULT INSPECTION
CHECKLIST No. 11 - PGIA-MAN-VAES-011

Document No.:	PGIA-CL-VAES-11
Frequency:	Daily
Responsible:	Electrical Maintenance Technician
Supervisor / Reviewer:	Electrical Maintenance Supervisor
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
Access authorized; vault door secured; all DANGER signs posted	☐	☐	☐	
CCR No. 1: Alarms clear ☐ Step: ____ Current: ____ A (prev: ____ A)	☐	☐	☐	
CCR No. 2: Alarms clear ☐ Step: ____ Current: ____ A (prev: ____ A)	☐	☐	☐	
CCR No. 3: Alarms clear ☐ Step: ____ Current: ____ A (prev: ____ A)	☐	☐	☐	
CCR No. 4: Alarms clear ☐ Step: ____ Current: ____ A (prev: ____ A)	☐	☐	☐	
Remote monitoring system operational (if installed)	☐	☐	☐	
No unusual noises from CCRs or electrical equipment (buzzing, clicking, arcing)	☐	☐	☐	
No unusual odors (burning insulation, hot metal)	☐	☐	☐	



No visible overheating on any equipment	☐	☐	☐	
No evidence of water intrusion or moisture in vault	☐	☐	☐	
All circuit breakers in normal (closed) position	☐	☐	☐	
Emergency lighting in vault functional	☐	☐	☐	
Fire extinguisher in place, charged, and within inspection date	☐	☐	☐	
Safety board complete and all items accessible	☐	☐	☐	