



APPENDIX C-15

ANNUAL VAULT ENGINEERING INSPECTION
CHECKLIST No. 15 - PGIA-MAN-VAES-015

Document No.:	PGIA-CL-VAES-15
Frequency:	Annual
Responsible:	Electrical Maintenance Supervisor / Electrical Engineer Consultant
Supervisor / Reviewer:	Operations Manager / COO
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
All semi-annual check items satisfactory (Checklist No. 14 completed)	☐	☐	☐	
Vault interior surfaces — no peeling paint, rust, or corrosion	☐	☐	☐	
All conduit, cable trays, and equipment housings — no corrosion or damage	☐	☐	☐	
All electrical connections torqued to specification	☐	☐	☐	
Transformer inspection: no leaks; oil level correct	☐	☐	☐	
All CCRs operating within tolerances (Table 4B-2 verified)	☐	☐	☐	
Safety board items all current and within certification dates	☐	☐	☐	
As-built drawings verified and updated if changes were made during the year	☐	☐	☐	



All test equipment calibration certificates are currently and filed in Technical Library	☐	☐	☐	
Annual Engineering Inspection Report prepared and submitted to Operations Manager and COO	☐	☐	☐	