



APPENDIX C-2

DAILY AIRFIELD LIGHTING VISUAL INSPECTION — AIRFIELD INSPECTION
CHECKLIST No. 02 - PGIA-MAN-VAES-002

Document No.:	PGIA-CL-VAES-02
Frequency:	Daily — 05:30 or after last flight
Responsible:	Electrical Maintenance Technician
Supervisor / Reviewer:	Electrical Maintenance Supervisor
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
ATC authorization obtained; two-way radio communication confirmed before entering movement area	☐	☐	☐	
RUNWAY EDGE LIGHTS — RWY 07/25: No burned-out or dimly burning lamps observed	☐	☐	☐	
RUNWAY EDGE LIGHTS — Amber section (last 600m): All amber lamps operational	☐	☐	☐	
THRESHOLD LIGHTS — RWY 07: All green (approach side) and red (far side) lamps operational	☐	☐	☐	
THRESHOLD LIGHTS — RWY 25: All green (approach side) and red (far side) lamps operational	☐	☐	☐	
RUNWAY END LIGHTS: All red lamps operational both ends	☐	☐	☐	
PAPI — RWY 07: All 4 units illuminated; signal	☐	☐	☐	



correct from approach direction				
PAPI — RWY 25 (if installed): All 4 units illuminated; signal correct	☐	☐	☐	
TAXIWAY EDGE LIGHTS — All blue taxiway edge lights operational; no two adjacent lights out	☐	☐	☐	
MANDATORY INSTRUCTION SIGNS (red background): All fully illuminated and legible	☐	☐	☐	
LOCATION / DIRECTION SIGNS (yellow/black): All fully illuminated and legible	☐	☐	☐	
WIND CONE: Fabric inflated and freely rotating; all lamps operational	☐	☐	☐	
OBSTRUCTION LIGHTS: All required lights flashing/burning at correct intensity	☐	☐	☐	
No physically damaged fixtures, signs, or structures observed	☐	☐	☐	
No dirty, cracked, or obscured lenses observed	☐	☐	☐	
Current serviceability count: Serviceable: ____ Unserviceable: ____ Total: ____ Percentage: ____%	☐	☐	☐	
Serviceability percentage meets minimum target of 85% (CAT I per Section 2.6):	☐	☐	☐	
All deficiencies recorded with exact location notation (attach deficiency list)	☐	☐	☐	
ATC notified of inspection completion	☐	☐	☐	