



APPENDIX C-5

MONTHLY PAPI INSPECTION
CHECKLIST No. 05 - PGIA-MAN-VAES-005

Document No.:	PGIA-CL-VAES-05
Frequency:	Monthly
Responsible:	Electrical Maintenance Supervisor
Supervisor / Reviewer:	Operations Manager
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if yes— notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT ✗	N/A	Remarks / Corrective Action
LOTO applied and de-energization verified before any contact with fixtures	☐	☐	☐	
All four PAPI housing units inspected — no damage, moisture, or contamination	☐	☐	☐	
All PAPI lenses cleaned with approved optical cleaning agent	☐	☐	☐	
Failed lamps replaced with EXACT OEM-specified lamp type and wattage	☐	☐	☐	
Circuit restored; all four PAPI units fully illuminated	☐	☐	☐	
Correct PAPI signal (red-white transition) verified from runway extended centerline at approach direction	☐	☐	☐	
No misalignment anomaly observed during signal verification	☐	☐	☐	
ATC notified of PAPI status (any change must be immediately reported)	☐	☐	☐	