



APPENDIX C-17

MONTHLY CCR INSPECTION
CHECKLIST No. 17 - PGIA-MAN-VAES-017

Document No.:	PGIA-CL-VAES-17
Frequency:	Monthly
Responsible:	Electrical Maintenance Supervisor
Supervisor / Reviewer:	Operations Manager
Date of Inspection:	_____
Time Commenced:	_____
Time Completed:	_____
Weather / Visibility Conditions:	_____
Systems Affected / AOC Impact:	Yes ☐ No ☐ (if Yes — notify Operations Manager immediately)
Responsible Signature:	_____
Supervisor Signature:	_____

Item to Verify	SAT ✓	NOSAT X	N/A	Remarks / Corrective Action
CCR No. 1 input voltage: ___V (SAT if within $\pm 5\%$ of design voltage)	☐	☐	☐	
CCR No. 2 input voltage: ___V (SAT if within $\pm 5\%$ of design voltage)	☐	☐	☐	
CCR No. 1 output current on each step (true-RMS ammeter): Step1:___A Step2:___A Step3:___A Step4:___A Step5:___A	☐	☐	☐	
CCR No. 2 output current on each step: Step1:___A Step2:___A Step3:___A Step4:___A Step5:___A	☐	☐	☐	
All output currents within Table 4B-2 tolerances	☐	☐	☐	
Air-cooled CCRs — air filters cleaned or replaced	☐	☐	☐	
Oil-cooled CCRs — oil level at correct level in sight glass; no leaks	☐	☐	☐	
Any out-of-tolerance readings corrected per manufacturer instructions	☐	☐	☐	